THE GREATEST URBAN UNIVERSITY IN THE WORLD	Phase Subphase	Anticipated Completion Current Phase Month/Year	Anticipated Project Completion Month/Year	Current Funding (000s)	Anticipated Project Cost (000s)	Status Updates	
Bronx Community College						FPCM Asst. Director: Anton Wolfshorndl FPCM Project Manager: Kristina Dunatov	
Campus Utility Upgrade, Phase VI Boiler Plant	Pre-Design Planning	TBD/ TBD	TBD / TBD	\$0	\$30,000	Design start on hold as per NYC directive due to pandemic.	
Phase 6 will complete the campus-wide utility upgrades with the and ancillary systems	e replacement of the central hea	iting plant, consist	ting of three boilers				
Projects in Pre-Design	1						
Bronx Express, aka Student Success Center	Design Construction Documen	8/ 2020 ts	12 / 2022	\$1,527	\$14,170	Project on hold due to COVID-19 restrictions. CP for construction funding was returned by OMB. Dattner scheduled to make revised 100% CD submission this week.	
The BCC Bronx Express (Student Success Center) will support the services at a single site. The Center is guided by a student-cent service to students and accountability through the use of techno Admissions, Financial Aid, Bursar, Advisement, ID Services, Sing three different buildings. The space will be ADA compliant.	ered philosophy and an expecta plogy and restructuring of resou	tion of enhancing rces. It will centra	efficiency, quality of Illy locate				
Alumni Gym Locker Room Restrooms	Design Construction Documen	6/ 2020 ts	12 / 2021	\$67	\$995	Project on hold due to COVID-19 restrictions. 100% CD's complete. Consultant supplemental being processed to include environmental design. Additional funding required to bid project. Bid documents for this project will be combined with the B Restroom & Ramp project.	
The project will renovate the male and female toilets and showe located on first floor. Currently, the toilets are in poor condition. stalls for privacy, and contain poor lighting. In response to the p upgrade to toilets and showers is necessary to accommodate po	The current design of the show bool upgrade, these toilets and s	vers is poor since	they lack individual				
Loew Hall Accessibility & Elevator	Design Construction Documen	8/ 2020 ts	6 / 2022	\$400	\$900	Per NYC OMB mandate, design projects have been put on hold until further notice.	
This project will replace the existing Loew Hall elevator, which is replace the entry/vestibule doors to provide barrier-free access		nal and not fully a	ccessible, and				
New Hall Data Center Air Conditioning	Design Construction Documen	6/ 2020 ts	12 / 2021	\$693	\$693	Per NYC OMB mandate, design projects have been put on hold until further notice.	
The BCC Campus MDF server room, located in New Hall, houses Currently, the space is poorly cooled, utilizing only window AC u upgrade is necessary to keep the server equipment in this space	nits. In response to the campus						
Ohio Field Track Restoration	Design Schematic	11/ 2020	12 / 2021	\$150	\$2,750	Per NYC OMB mandate, design projects have been put on hold until further notice. Design is currently at 30% completion. Ability to proceed to construction will depend	
Ohio Field is used for a variety of sport and campus activities ar deteriorated. The objective of this project is to replace the exist			ch is severely			upon the college receiving additional City funding.	
New Hall Roof - Plaza Roof	Design Design Development	6/ 2020	12 / 2021	\$3,000	\$3,500	Per NYC OMB mandate, design projects have been put on hold until further notice.	
Most of Bronx Community College's 30 buildings have roofs whithas two main flat roofs, an upper roof and a lower plaza roof. T bridging has been erected to protect building occupants and the and perform associated facade repairs, it will also provide ADA a	he upper roof was replaced in 2 campus community. This proje	018. Due to safet ct will replace the	y concerns, sidewalk				

The projects listed in this report are active FPCM projects. Projects: completed more than two quarters ago, under consideration, without CPs, on-hold, and projects managed by the campuses are not included in this report. Report Date: 4/23/2020 Office of Facilities Planning, Construction and Management

THE GREATEST URBAN UNIVERSITY IN THE WORLD	Phase Subphase	Anticipated Completion Current Phase Month/Year	Anticipated Project Completion Month/Year	Current Funding (000s)	Anticipated Project Cost (000s)	Status Updates
Bronx Community College						FPCM Asst. Director: Anton Wolfshorndl FPCM Project Manager: Kristina Dunatov
Meister STEM Resource Center	Design Construction Documents	6/ 2020	6 / 2021	\$56	\$244	Per NYC OMB mandate, design projects have been put on hold until further notice.
This project will create a home for the STEM Resource Center in a cu been a TV studio for 13 years.	rrently-vacant 3,500 square	-foot area in Mei	ster Hall that had			
Campus Fire Alarms Ph 2 - 12 Bldgs	Design Construction Documents	8/ 2020	12 / 2023	\$13,946	\$13,946	Project on hold due to COVID-19 restrictions. Design for all buildings complete. Filing with FDNY has begun.
Fire Alarm replacement in twelve buildings, including Nichols, Bliss, A Community, Havemeyer Lab & Annex, Language and Butler Halls. Th which are sound horns for the blind, and light strobes for the deaf.						
Campus Lighting Upgrades - Meister Hall	Design Design Development	8/ 2020	12 / 2021	\$0	\$12,150	Project on hold due to COVID-19 restrictions. 90% design submission under review.
This project will upgrade existing lighting systems in Meister Hall, Col performance and energy efficiency, while considering maintenance ar building to be done.						
Projects in Design	9					
Campus Utility Upgrade, Phase V Electric	Construction 20%	12/2022	12 / 2022	\$69,632	\$69,632	Project on hold due to COVID-19 restrictions. Construction was ongoing outdoors on various transformer sites, indoors in main electrical rooms, and at the new Con Ed service building.
This project represents part 5 of a multi-phase project. In the first two systems and underground piping infrastructure throughout the norther infrastructure to the south and west campus loops, which account for service and continuing infrastructure improvements to serve the four install new electrical wiring and cabling, transformers, and switch-gea Con Edison and transform it down into usable electricity for the camp	ern section of campus. Phas r 11 buildings on campus. P buildings on the east portionar that will allow the College	e 3 included und hase 4 is upgradi in of the campus.	erground piping ing the electrical . This fifth phase will			
Campus Utility Upgrade, Phase IV Distribution	Construction 99%	12/2020	12 / 2020	\$27,000	\$27,000	Project on hold due to COVID-19 restrictions. Project Sign offs being obtained and punchlist work is pending.
This project represents part 4 of a multi-phase project. In the first two systems and underground piping infrastructure throughout the norther infrastructure to the south and west campus loops, which account for electrical service and continue infrastructure improvements to serve t	ern section of campus. Phas r 11 buildings on campus. T	e 3 included und his fourth phase	erground piping will upgrade the			
Fire Alarms - Meister GML CPH & New Halls	Construction 99%	12/2020	12 / 2020	\$4,995	\$4,995	Project on hold due to COVID-19 restrictions. GML is the only remaining building. Fan shut-down and flow switches require replacement before FDNY reinspection can be
The fire-alarm systems of several buildings on campus have reached components are no longer available to maintain the systems in workin this project, including Meister Hall, Gould Memorial Library, New Hall,	ng order. The buildings of h	ighest priority are project will also in	e being addressed in			scheduled.

THE GREATEST URBAN UNIVERSITY IN THE WORLD	Phase Subphase	Anticipated Completion Current Phase Month/Year	Anticipated Project Completion Month/Year	Current Funding (000s)	Anticipated Project Cost (000s)	Status Updates
Bronx Community College						FPCM Asst. Director: Anton Wolfshorndl FPCM Project Manager: Kristina Dunatov
Community & Colston Halls LL11	Construction 60%	6/ 2020	6 / 2020	\$1,886	\$1,886	Project on hold due to COVID-19 restrictions. Submittal for replacement slate sills ongoing. Work on north side of Community Hall is being coordinated with Ph 5 of the utility upgrade project.
As per NY City Local Law 11, Community Hall and the pedestrian bric in place concrete elements and window systems.	lges that connect it to Col	lston Hall require fa	cade repairs to cast			
2020: Automotive & Fuel Technology	Construction 10%	10/ 2021	10 / 2021	\$8,400	\$9,000	On site construction activities on hold due to COVID-19 restrictions. Other activites sur as shop drawings, submittals, project filings are continuing. DASNY processing work authorization for Langan for site survey, required for filing.
renovation of the entire building, 5,850 SF, including one smart class MEP and Data/Tel support spaces. Also included are modifications ar replacement with lintel and masonry repairs, and the installation of e obtain a Certificate of Occupancy for the building. Meister Hall will he the second floor. (Butler Hall, a three (3) story building, will include r make the first floor accessible.) Butler scope was included in the bid alternate was not accepted.	nd/or upgrades to five (5) exterior solar alternative fu puse the Sustainable Fuel new accessible restrooms,	large roll-down gar uel charging station and Product Develo and an exterior rad	age doors, window s. This project will opment laboratory on mp will be added to			
Gould Memorial Library Egress Stairs	Construction 40%	12/2020	12 / 2020	\$1,455	\$1,917	Per NYS Governor's direction, construction has been put on hold due to COVID-19 restrictions.
The Gould Memorial Library's 4,200 SF rotunda is a magnificent space exhibits, etc. Unfortunately, the rotunda's capacity is currently limited through the front doors. The limited occupancy prevents the college a great disadvantage. This project will build a stair to provide a secon occupancy to nearly 300, making it viable for many more events.	d to 74 persons because t from holding events that	here is only one me will hold more than	eans of egress, 75 persons, which is			
Student Center Roof Replacement & Facade Repair	Construction 90%	8/ 2020	8 / 2020	\$5,690	\$5,690	Per NYS Governor's direction, construction has been put on hold due to COVID-19 restrictions. Construction is currently 80% complete.
Roscoe Brown Student Center was built in 1954 and is 3 stories tall; was built in 1964 and is also 3 stories tall. This project will replace th showing signs of deterioration and evidence of water infiltration. Due protect building occupants and the campus community.	e flat roofs on this buildin	ng and rehabilitate t	the façade, which is			
Gould Memorial Library Dome Roof & Oculus	Construction 10%	12/2021	12 / 2021	\$18,302	\$18,302	Project on hold due to COVID-19 restrictions. Partial removals on dome performed to help prepare shop drawings for new armature assembly. Submittals ongoing.
Built in 1898, the Gould Memorial Library is a NYC Landmark and a N Guastavino tile structure and skylights. In order to historically presen the dome watertight by replacing the copper cladding on the dome, r replace drains.	ve this structure, restorati	ion is required. This	s project will make			
Campus Utility Upgrade Pipe Failures	Construction 99%	10/ 2019	10 / 2019	\$651	\$651	Project on hold due to COVID-19 restrictions. Only punchlist work remains.
This project will replace the three-way valves and piping in 18 campu previous Utility Upgrade phase. Associated controls work is also part		ected by improperly	specified ones in a			
·						

The projects listed in this report are active FPCM projects. Projects: completed more than two quarters ago, under consideration, without CPs, on-hold, and projects managed by the campuses are not included in this report. Report Date: 4/23/2020 Office of Facilities Planning, Construction and Management

THE GREATEST URBAN UNIVERSITY IN THE WORLD	Phase Subphase	Anticipated Completion Current Phase Month/Year	Anticipated Project Completion Month/Year	Current Funding (000s)	Anticipated Project Cost (000s)	Status Updates	
Bronx Community College							FPCM Asst. Director: Anton Wolfshorndl FPCM Project Manager: Kristina Dunatov
Alumni Gym Bridge Replacement	Substantially Completed Occupied	9/2019	9 / 2019	\$619	\$619	Completion of final per Covid 19 crisis.	punch list items pending while construction on campus is on hold
The Alumni Gymnasium is a 70,000 square foot, four-si- physical education facility. It sits at the bottom of a hill the campus walkway is accessed by a reinforced-concre- spalling in several locations, exposing the reinforcing ba- cannot be repaired and requires replacement. The bridgen trance will be ADA compliant.	adjacent to the campus's main pedestria ete bridge which spans over an areaway b ars and several large cracks are evident fi	n walkway. The r below. The concr rom structural ins	main entrance from ete of this bridge is stability. The bridge				
Projects in Substant	tially Completed 1						
Total # of Projects	20						
